

Client's Name : Bruhat Bangalore Mahanagara Palike
Name of Project : Construction of Market Building At JP Park in Ward No 17.
Name of Agency : Purushotham Raju.N
Project Start Date : 2-Feb-21
Project End Date : 2-Feb-22
Project Length in Days : 365

SL No	Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19
1	Clearing grubbing road line including up rooting, rank vegetation, grass, brush, shrubs, sapling & trees of girth up to 300mm by manual means, in area of 1000sqm. Removal of stumps.	Sqm	1660.00	4-Feb-21	5-Feb-21	1											
2	Dismantling of existing structures like Columns, Bridges, retaining wall & other structures comprising of masonry, cement concrete, wood work, steel work including 18, p and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material & stacking serviceable material with load of 1000 mts, complete as per specification 1.1. Lime concrete/Cement Concrete.	Cum	6.39	5-Feb-21	6-Feb-21	1											
3	Dismantling of existing structures like Columns, bridges, retaining walls and other structures comprising of masonry, cement concrete, wood work, steel work, including 18p and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all the complete as per specifications. -do- Dismantling brick/Tile work & in cement mortar.	Cum	9.38	6-Feb-21	7-Feb-21	1											
4	Dismantling of existing structures like Columns, Bridges, retaining wall & other structures comprising of masonry, cement concrete, wood work, steel work including 18, p and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material & stacking serviceable material with load of 1000 mts, 85% complete as per specification 1.1. Dismantling of steel masonry	Cum	12.64	9-Feb-21	10-Feb-21	1											
5	Excavation in surface excavation in ordinary soil for leveling and forming the ground roughly (other than foundation of buildings, columns, road drains and trenches of 10m and above) and removing the excavated soil to a distance not exceeding 50 m and the depth 1.5m, excavated surface worked and ready ground, disposed earth to be worked after breaking of clods and earth leveled as per specifications.	Cum	700.00	10-Feb-21	11-Feb-21	1											
Amount (₹720)		Cum	40.79	11-Feb-21	12-Feb-21	1											

AE/ JE (P) RRH
A.E.E (P)
R.R. Nagar

Assignment	Req Qty	Start Date	End Date	No. of Working Days	
KSDB-2.1.1 : Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width in ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits, and trenches, stacking the excavated soil clear from edges of excavation with road upto 50m, after breaking of clods complete as per specifications. (P.No.S. 1/No.2 of P.W.P & M.T.O.S.R. 2016-17)	Cum	16-Feb-21	18-Feb-21	1	
Above 125%	Cum	13-Feb-21	14-Feb-21	1	
Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width in IN HARD SOIL not exceeding 1.5m in depth including dressing the bottom and sides of pits, and trenches, stacking the excavated soil clear from edges of excavation with road upto 50m, after breaking of clods complete as per specifications.	Cum	14-Feb-21	15-Feb-21	1	
Providing and injecting chemical emulsion for pre-constructural Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of the building expansion joints, over the top surface of consolidated earth on which apron is to be laid, surrounding of pipes and conduits with chlorophyllous emulsifiable concentrates of 20% concentration, including cost of	Sqm	15-Feb-21	16-Feb-21	1	
Providing and filling in foundation with granite / trap broken metal 100mm, and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications.	Cum	16-Feb-21	17-Feb-21	1	
Providing and filling sand in foundation upto plinth to required depth for sub soil treatment including watering, ramming, with all lead and lift complete as per specifications.	Cum	17-Feb-21	18-Feb-21	1	
Construction of embankment with approved material Gravel/Murum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of Gravel / murum, watering charges & compaction by vibratory roller to 95% of proctors density.	Cum	18-Feb-21	19-Feb-21	1	
Above 125%	Cum	19-Feb-21	20-Feb-21	1	


Assignment	Unit	Boq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 180 kgs. with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 5.75 cum machine mixed concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HDM of machinery, curing complete as per specification	Cum	239.88	20-Feb-21	21-Feb-21	1												
Above 125%	Cum	34.19	21-Feb-21	22-Feb-21	1												
Providing and laying in position plain cement concrete of mix M15 with cement @ 240kgs. with 20mm and down size graded granite metal coarse aggregates @ 0.578 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HDM of machinery, curing complete as per specification.	Cum	104.09	22-Feb-21	23-Feb-21	1												
Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs. with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregates @ 0.47cum, with super plasticisers @ 3 liters, conforming to IS 9103-1999 readfirmed.	Cum	5.63	23-Feb-21	24-Feb-21	1												
2008 at machine mixed, concrete laid in layers not exceeding 15 cms. thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters.																	
Above 125%	Cum	8.42	24-Feb-21	25-Feb-21	1												
Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs. with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregates @ 0.47cum, with super plasticisers @ 3 liters, conforming to IS 9103-1999 readfirmed.	Cum	0.00	25-Feb-21	26-Feb-21	1												
2008 at machine mixed, concrete laid in layers not exceeding 15 cms. thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters.																	
Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs. with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregates @ 0.47cum, with super plasticisers @ 3 liters, conforming to IS 9103-1999 readfirmed.	Cum	0.00	26-Feb-21	27-Feb-21	1												
2008 at machine mixed, concrete laid in layers not exceeding 15 cms. thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters.																	

AEI JE (P) RRN
A.E.E (P)
R.R. Nagar

						Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Assignment	Unit	Boq Qty	Start Date	End Date	No. of Working Days												
17 Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kg, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregates @ 0.47cum, with super plasticisers @ 3 liters conforming to IS 9103-1999 readymixed concrete in machine mixed concrete laid in layers not exceeding 15 cms. thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached plasters,	Cum	0.00	27-Feb-21	28-Feb-21	1												
18 Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exclusive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 Ground floor	Cum	680.89	28-Feb-21	1-Mar-21	1												
19 Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exclusive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 First Floor	Cum	239.77	1-Mar-21	2-Mar-21	1												
20 Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exclusive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 Second Floor	Cum	236.25	2-Mar-21	3-Mar-21	1												
Above 125%	Cum	1.77	3-Mar-21	4-Mar-21	1												
21 Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exclusive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 Third Floor	Cum	236.25	4-Mar-21	5-Mar-21	1												
Above 125%	Cum	5.64	5-Mar-21	6-Mar-21	1												
22 Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exclusive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 Terrace Floor	Cum	18.13	6-Mar-21	7-Mar-21	1												
Above 125%	Cum	4.56	7-Mar-21	8-Mar-21	1												

AE / JE (P) RRN
 R.R.Nagar
 AE (P)
 R.R.Nagar

Assignment	Unit	Boq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
23 Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for Foundation footing, bases of columns for mass concrete including cost of all materials, labour complete as per specifications.	Sqm	495.69	8-Mar-21	9-Mar-21	1												
24 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications.	Sqm	992.15	9-Mar-21	10-Mar-21	1												
25 Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam haunching cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - Ground Floor	Sqm	1015.77	10-Mar-21	11-Mar-21	1												
26 Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam haunching cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - First Floor	Sqm	437.18	11-Mar-21	12-Mar-21	1												
27 Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam haunching cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. Specification No. KES 4.6.2 - Second Floor	Sqm	437.21	12-Mar-21	13-Mar-21	1												
28 Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam haunching cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - Third Floor	Sqm	437.21	13-Mar-21	14-Mar-21	1												
29 Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam haunching cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - Terrace Floor	Sqm	52.50	14-Mar-21	15-Mar-21	1												
Above 125%	Sqm	13.27	15-Mar-21	16-Mar-21	1												
30 Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20 Kgs with 12mm & down sizes graded granite metal coarse aggregated @ 0.5855 cum & fine aggregates, @ 0.391 Cum with super super plaster @ 0.225 ltrs machine mixed well compacted plain chajja 7.5 Cms. avg thickness up to ground floor level including removing centering, shuttering, strutting, propping etc., and removal of form work for cost of all materials, labour H-QM of masonry, curing complete as per	Sqm	4.14	16-Mar-21	17-Mar-21	1												

AE / JE (P)  A.E.E (P)
R.R. Nagar

Assignment	Unit	Boq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
31	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20 Kgs with 12mm & down sizes graded granite metal coarse aggregates @ 0.5865 cum & fine aggregates @ 0.391 Cum with super plaster @ 0.225 cum machine mixed well compacted plain chajja 7.5 Cms avg thickness, up to ground floor level including removing centering, shuttering, strutting, propping etc., and removal of form work for cost of all materials, labour HDM of machinery, curing complete as per	Sqm	2.76	17-Mar-21	18-Mar-21	1											
32	Extra For providing throating or drip moulding to RCC chajjas with plastering labour charges only, as per specification	Rmt	10.50	18-Mar-21	19-Mar-21	1											
33	Extra For providing throating or drip moulding to RCC chajjas with plastering labour charges only, as per specification	Rmt	7.00	19-Mar-21	20-Mar-21	1											
34	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels of all shapes & sizes, at all elevations & heights - Second Floor	Sqm	4.14	20-Mar-21	21-Mar-21	1											
35	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels of all shapes & sizes, at all elevations & heights - Third Floor	Sqm	2.76	21-Mar-21	22-Mar-21	1											
36	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification - Ground Floor	Sqm	331.50	22-Mar-21	23-Mar-21	1											
37	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification - First Floor	Sqm	413.60	23-Mar-21	24-Mar-21	1											
38	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification - Second Floor	Sqm	360.68	24-Mar-21	25-Mar-21	1											
39	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification - Third Floor	Sqm	360.68	25-Mar-21	26-Mar-21	1											
40	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. Specification No. KBS 4.6.2 - Terrace Floor	Sqm	36.38	26-Mar-21	27-Mar-21	1											
Above 125%		Sqm	73.04	27-Mar-21	28-Mar-21	1											

AE / JE (P) TRRN
A.E.E (P)
R.R. Nagar

Assignment	Unit	Boq Qnty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
41 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - Ground Floor	Sqm	950.52	28-Mar-21	29-Mar-21	1												
42 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - First Floor	Sqm	950.52	29-Mar-21	30-Mar-21	1												
43 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - Second Floor	Sqm	950.52	30-Mar-21	31-Mar-21	1												
44 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - Third Floor	Sqm	940.41	31-Mar-21	1-Apr-21	1												
45 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - Terrace Floor	Sqm	48.41	1-Apr-21	2-Apr-21	1												
46 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specification and directed by the Engineer in Charge - Ground Floor to First Floor	Sqm	30.63	2-Apr-21	3-Apr-21	1												
47 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specification and directed by the Engineer in Charge - First Floor to Second Floor	Sqm	26.63	4-Apr-21	5-Apr-21	1												
Above 125%	Sqm	1.43	5-Apr-21	6-Apr-21	1												

AE / JE (P) RRN

A.E.E (P)

R.R. Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
48 Providing and removing centring, shuttering, strutting, propping etc., and removal of form work for stairs (excluding landing) except spiral staircase including cost of all materials, labour, complete as per specification and directed by the Engineer in Charge - Second Floor to Third Floor	Sqm	26.63	6-Apr-21	7-Apr-21	1												
Above 125%	Sqm	1.43	7-Apr-21	8-Apr-21	1												
49 Providing and removing centring, shuttering, strutting, propping etc., and removal of form work for stairs (excluding landing) except spiral staircase including cost of all materials, labour, complete as per specification and directed by the Engineer in Charge - Third Floor to Terrace Floor	Sqm	26.63	8-Apr-21	9-Apr-21	1												
Above 125%	Sqm	1.26	9-Apr-21	10-Apr-21	1												
50 Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HDM of machineries etc., complete as per specifications. FOR TMT Bars Fe-500 - Ground Floor	MT	64.55	10-Apr-21	11-Apr-21	1												
51 Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HDM of machineries etc., complete as per specifications. FOR TMT Bars Fe-500 - First Floor	MT	29.71	11-Apr-21	12-Apr-21	1												
52 Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HDM of machineries etc., complete as per specifications. FOR TMT Bars Fe-500 - Second Floor	MT	25.84	12-Apr-21	13-Apr-21	1												
53 Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HDM of machineries etc., complete as per specifications. FOR TMT Bars Fe-500 - Third Floor	MT	25.84	13-Apr-21	14-Apr-21	1												

AE / JE (P) KR N
A.E.E (P)
R.R. Nagar

Assignment	Unit	Bq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HDM of machines etc., complete as per specifications. Specification No.KBS 4.6.3. FOR TMT Bars Fe- 500 - Terence Floor	MT	2.75	14-Apr-21	15-Apr-21	1												
Above 125%	MT	0.53	15-Apr-21	16-Apr-21	1												
Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 conforming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machines etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm Ground Floor	Sqm	576.50	16-Apr-21	17-Apr-21	1												
Above 125%	Sqm	0.91	17-Apr-21	18-Apr-21	1												
Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 conforming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machines etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm First Floor	Sqm	879.54	18-Apr-21	19-Apr-21	1												
Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 conforming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machines etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm Second Floor	Sqm	601.10	19-Apr-21	20-Apr-21	1												
Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 conforming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machines etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm Third Floor	Sqm	499.85	20-Apr-21	21-Apr-21	1												

AE / JE (P) RRN
A.E.E (P)
R.R. Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19
Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m ³ having a minimum average compressive strength of 5.00 N/mm ² conforming to IS 2185 (Part 1) 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machines etc., complete as per specifications. KES No.5.4 - do - with solid concrete blocks of size 400x200x200mm Terrace Floor	Sqm	364.99	21-Apr-21	22-Apr-21	1											
Above 125%	Sqm	125.12	22-Apr-21	23-Apr-21	1											
Providing and constructing non load bearing wall with solid concrete blocks of size 400x200x200mm having a block density not less than 1800kg/m ³ having a minimum average compressive strength of 4.00 N/mm ² conforming to IS 2185 (Part 1) 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machines etc., complete as per specifications. KES No.5.4 Second Floor	Sqm	60.50	23-Apr-21	24-Apr-21	1											
Providing and constructing non load bearing wall with solid concrete blocks of size 400x200x200mm having a block density not less than 1800kg/m ³ having a minimum average compressive strength of 4.00 N/mm ² conforming to IS 2185 (Part 1) 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machines etc., complete as per specifications. KES No.5.4 Third Floor	Sqm	61.43	24-Apr-21	25-Apr-21	1											
Providing 15mm thick cement plaster in single coat with cement mortar 1:3 to Brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing, complete as per specifications External Ground Floor	Sqm	443.00	25-Apr-21	26-Apr-21	1											
Above 125%	Sqm	252.75	26-Apr-21	27-Apr-21	1											
Providing 15mm thick cement plaster in single coat with cement mortar 1:3 to Brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing, complete as per specifications External First Floor	Sqm	479.54	27-Apr-21	28-Apr-21	1											
Providing 15mm thick cement plaster in single coat with cement mortar 1:3 to Brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing, complete as per specifications External Second Floor	Sqm	646.71	28-Apr-21	29-Apr-21	1											

AE / JE (P) R.R.N

A.E.E (P)
R.R.Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
65 Providing 18mm thick cement plaster in single coat with cement mortar 1:3 to Brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications External-Third Floor	Sqm	646.71	29-Apr-21	30-Apr-21	1												
66 Providing 18mm thick cement plaster in single coat with cement mortar 1:3 to Brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications External-Terrace Floor	Sqm	442.88	30-Apr-21	1-May-21	1												
Above 125%	Sqm	47.54	1-May-21	2-May-21	1												
67 Providing 18mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal)-Ground Floor	Sqm	1443.97	2-May-21	3-May-21	1												
68 Providing 18mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) First Floor	Sqm	2011.68	3-May-21	4-May-21	1												
69 Providing 18mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) Second Floor	Sqm	1142.63	4-May-21	5-May-21	1												
Above 125%	Sqm	41.37	5-May-21	6-May-21	1												
70 Providing 18mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) Third Floor	Sqm	1142.63	6-May-21	7-May-21	1												
Above 125%	Sqm	41.37	7-May-21	8-May-21	1												
71 Providing 18mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) Terrace Floor	Sqm	65.63	8-May-21	9-May-21	1												
Above 125%	Sqm	115.71	9-May-21	10-May-21	1												
72 Providing 12mm thick cement plaster in single coat with cement mortar 1:3 to ceiling including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications to Ceiling, Ground Floor	Sqm	497.58	10-May-21	11-May-21	1												

AE / JE (P) RRN

AE (P)

R.R.Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
73 Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. Including cost of materials, labour, curing complete as per specifications -to Ceiling - First Floor	Sqm	1115.90	11-May-21	12-May-21	1												
74 Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. Including cost of materials, labour, curing complete as per specifications -to Ceiling - Second Floor	Sqm	1393.02	12-May-21	13-May-21	1												
75 Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. Including cost of materials, labour, curing complete as per specifications -to Ceiling -Third Floor	Sqm	1393.02	13-May-21	14-May-21	1												
76 Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. Including cost of materials, labour, curing complete as per specifications -to Ceiling - Terrace Floor	Sqm	50.00	14-May-21	15-May-21	1												
Above 125%	Sqm	29.14	15-May-21	16-May-21	1												
77 Providing Rough cement plastering 15 mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications-Second Floor	Sqm	381.24	16-May-21	17-May-21	1												
78 Providing Rough cement plastering 15 mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications-Third Floor	Sqm	381.24	17-May-21	18-May-21	1												
79 Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to Stone masonry & concrete Surface including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications-Second Floor	Sqm	61.48	18-May-21	19-May-21	1												
80 Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to Stone masonry & concrete Surface including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications-Third Floor	Sqm	61.48	19-May-21	20-May-21	1												

AE / JE (P) RRN A.E.E (P)
R.R. Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
81 Providing and fixing Plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)	Rmtr	625.00	20-May-21	21-May-21	1												
Above 125%	Rmtr	736.40	21-May-21	22-May-21	1												
82 Providing and fixing Plaster mesh 200mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)	Rmtr	375.00	22-May-21	23-May-21	1												
Above 125%	Rmtr	904.00	23-May-21	24-May-21	1												
83 Providing and fixing Corner beads 45x45mm size manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along exposed corners of walls, columns, lintels including cost of materials, labour for fixing complete - (length of mesh be measured for payment)	Rmtr	250.00	24-May-21	25-May-21	1												
Above 125%	Rmtr	493.10	25-May-21	26-May-21	1												
84 Providing & applying Two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of materials, cost of labour and scaffolding etc complete as per specifications. All Floors	Sqm	10852.64	26-May-21	27-May-21	1												
85 Providing & applying Painting in in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications with a) Primer. All Floors	Sqm	6003.57	27-May-21	28-May-21	1												
86 Providing & applying Painting in in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications with a) Primer - Extra over item 15-15.1 for painting two coats with plastic emulsion paint of approved brand and shade on ceiling and / or sloping roof as per specifications. All	Sqm	4943.04	28-May-21	29-May-21	1												

AE / JE (P) RRN

A.E.E (P)
R.R. Nagar

Assignment	Sl. No.	Short Entry	Short Entry	End Date	End Date	No. of Working Days
87) Providing & finishing external walls in materials over one coat of 10% w.p.c. after plaster ground primer with hand-applied sand for top coat of approved brand and shade to give an even shade after thoroughly brushing the surface to remove all dirt and loose particles material, free from mortar dropp and other foreign matter, cost of materials, labour, completion as per specifications listed below	Sign	443.00	30-May-23	30-May-23		5
88) Providing & finishing external walls in materials over one coat of 10% w.p.c. after plaster ground primer with hand-applied sand for top coat of approved brand and shade to give an even shade after thoroughly brushing the surface to remove all dirt and loose particles material, free from mortar dropp and other foreign matter, cost of materials, labour, completion as per specifications listed below	Sign	517.00	30-May-23	30-May-23		5
89) Providing & finishing external walls in materials over one coat of 10% w.p.c. after plaster ground primer with hand-applied sand for top coat of approved brand and shade to give an even shade after thoroughly brushing the surface to remove all dirt and loose particles material, free from mortar dropp and other foreign matter, cost of materials, labour, completion as per specifications listed below	Sign	646.75	3-Jun-23	3-Jun-23		5
90) Providing & finishing external walls in materials over one coat of 10% w.p.c. after plaster ground primer with hand-applied sand for top coat of approved brand and shade to give an even shade after thoroughly brushing the surface to remove all dirt and loose particles material, free from mortar dropp and other foreign matter, cost of materials, labour, completion as per specifications listed below	Sign	646.75	3-Jun-23	3-Jun-23		5
91) Providing & finishing external walls in materials over one coat of 10% w.p.c. after plaster ground primer with hand-applied sand for top coat of approved brand and shade to give an even shade after thoroughly brushing the surface to remove all dirt and loose particles material, free from mortar dropp and other foreign matter, cost of materials, labour, completion as per specifications listed below	Sign	404.01	3-Jun-23	6-Jun-23		5
92) Providing & finishing external walls in materials over one coat of 10% w.p.c. after plaster ground primer with hand-applied sand for top coat of approved brand and shade to give an even shade after thoroughly brushing the surface to remove all dirt and loose particles material, free from mortar dropp and other foreign matter, cost of materials, labour, completion as per specifications listed below	Sign	73.68	6-Jun-23	5-Jun-23		1

AE / JE (P) RRN A.P.E (P)
R.R. Nagar

Assignment	Unit	Boq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Providing and applying painting two coats on new wood surface and/ or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour complete as per specifications. All floors	Sqm	22.68	5-Jun-21	6-Jun-21	1												
Applying Bird lead ready mix priming coat over new steel or other metal surface including preparing the surface after thoroughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including cost of materials, labour, complete as per specifications. All floors	Sqm	1269.88	6-Jun-21	7-Jun-21	1												
Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. All floors	Sqm	60.51	7-Jun-21	8-Jun-21	1												
95 Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. All floors	Sqm	1269.88	8-Jun-21	9-Jun-21	1												
Above 125%	Sqm	60.51	9-Jun-21	10-Jun-21	1												
96 Flooring with 20 mm thick polished shahabad slabs using cement mortar 1:5, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Specification No. K85 Ground Floor	Sqm	571.38	10-Jun-21	11-Jun-21	1												
97 Flooring with 20 mm thick polished shahabad slabs using cement mortar 1:5, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Specification No. K85 First Floor	Sqm	558.48	11-Jun-21	12-Jun-21	1												
98 Providing and laying red oxide flooring 40 mm thick, with an under layer of 30mm thick M-15 cement concrete, using broken granite metal of 12.5mm nominal size and top layer of 10mm thick plaster with 1:3 cement mortar mixed with red oxide (using 3.5 kg of red oxide per 50 kg of cement) finished with floating coat of neat cement mixed with red oxide (mix of same proportion), including cost of materials, labour, curing, complete as per specifications. Ground Floor	Sqm	271.66	12-Jun-21	13-Jun-21	1												
99 Providing and laying red oxide flooring 40 mm thick, with an under layer of 30mm thick M-15 cement concrete, using broken granite metal of 12.5mm nominal size and top layer of 10mm thick plaster with 1:3 cement mortar mixed with red oxide (using 3.5 kg of red oxide per 50 kg of cement) finished with floating coat of neat cement mixed with red oxide (mix of same proportion), including cost of materials, labour, curing, complete as per specifications. First Floor	Sqm	278.71	13-Jun-21	14-Jun-21	1												

AE / JE (P) RRN A.E.E (P)
R.R. Nagar

Assignment	Req Qty	Start Date	End Date	No. of Working Days	
100 Providing and fixing for flooring above thick sashibath grey flamed granite slab for bath areas in bathrooms over a bed of 25mm thick CM 1:3 and fixing granite slab with CM 1:3. Second floor	Sqm 47.00	14-Jun-21	15-Jun-21	1	
101 Providing and fixing for flooring above thick sashibath grey flamed granite slab for bath areas in bathrooms over a bed of 25mm thick CM 1:3 and fixing granite slab with CM 1:3. Third floor	Sqm 47.00	15-Jun-21	16-Jun-21	1	
102 Providing and laying Hassan Green granite flooring for staircase, treads and risers using pre polished 20 mm thick water cut green granite slab laid over existing cement concrete bed in CM 1:3, average 250mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification GF-17	Sqm 27.38	16-Jun-21	17-Jun-21	1	
Above 1.25%	Sqm 67.29	17-Jun-21	18-Jun-21	1	
103 Providing and laying Hassan Green granite flooring for staircase, treads and risers using pre polished 20 mm thick water cut green granite slab laid over existing cement concrete bed in CM 1:3, average 250mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification FF-54	Sqm 25.27	18-Jun-21	19-Jun-21	1	
104 Providing and laying Hassan Green granite flooring for staircase, treads and risers using pre polished 20 mm thick water cut green granite slab laid over existing cement concrete bed in CM 1:3, average 250mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification SF-Third floor	Sqm 25.27	19-Jun-21	20-Jun-21	1	
105 Providing and laying Hassan Green granite flooring for staircase, treads and risers using pre polished 20 mm thick water cut green granite slab laid over existing cement concrete bed in CM 1:3, average 250mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. Third floor Terrace floor	Sqm 25.27	20-Jun-21	21-Jun-21	1	
106 Providing and laying flooring for corridors/habits using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 70%, pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @ 22% over existing cement concrete bed in CM 1:4 average 250mm thick pointed with white cement colour pigment etc. including cost of all materials, mortar, labour, curing etc.	Sqm 43.17	21-Jun-21	22-Jun-21	1	

AE / JE (P) RRN

A.E.E (P)
R.R. Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19
Providing and laying flooring for corridors/lobbies using combination of pre polished 15 mm thick water calligrag saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 15mm thick 75%, Pre polished black granite 15mm thick @ 2%, and preflamed 15mm thick grey granite @12% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/labour pigment etc., including cost of all materials, mortar, labour, curing etc.	Sqm	27.80	22-Jun-21	23-Jun-21	1											
Providing and laying flooring for corridors/lobbies using combination of pre polished 15 mm thick water calligrag saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 15mm thick 75%, Pre polished black granite 15mm thick @ 2%, and preflamed 15mm thick grey granite @12% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/labour pigment etc., including cost of all materials, mortar, labour, curing etc.	Sqm	43.17	23-Jun-21	24-Jun-21	1											
Providing and laying flooring for corridors/lobbies using combination of pre polished 15 mm thick water calligrag saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 15mm thick 75%, Pre polished black granite 15mm thick @ 2%, and preflamed 15mm thick grey granite @12% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/labour pigment etc., including cost of all materials, mortar, labour, curing etc.	Sqm	43.17	24-Jun-21	25-Jun-21	1											
Providing and laying vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to match shade of tile, including providing spacers at required interval and removing stains, including cost of all materials, mortar, labour, etc. Complete as per specification Second Floor	Sqm	785.81	25-Jun-21	26-Jun-21	1											
Providing and laying vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to match shade of tile, including providing spacers at required interval and removing stains, including cost of all materials, mortar, labour, etc. Complete as per specification Third Floor	Sqm	785.81	26-Jun-21	27-Jun-21	1											
Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of material, labour, curing, complete as per specification. Size 30x30cm Second Floor	Sqm	22.92	27-Jun-21	28-Jun-21	1											

ABHIJIT PRIN

A.E.E (P)
R.R. Nagar

Assignment	Unit	Bq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms Third Floor	Sqm	22.92	28-Jun-21	29-Jun-21	1												
Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Second Floor	Sqm	258.30	29-Jun-21	30-Jun-21	1												
Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Third Floor	Sqm	258.30	30-Jun-21	1-Jul-21	1												
Providing and laying Cinder concrete in cement 1:15 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing, complete as per specifications. Second Floor	Cum	19.52	1-Jul-21	2-Jul-21	1												
Providing and laying Cinder concrete in cement 1:15 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing, complete as per specifications. Third Floor	Cum	19.52	2-Jul-21	3-Jul-21	1												
Providing INTEGRAL CRYSTALLINE Waterproofing treatment to the sunken portion of toilets. Using Crystalline Slurry of approved make @ 1.40 kg per SQM in two coats (0.7 Kg per coat) conforming to ASTM S 1202 & DINV 18998 standards. Second Floor and Third Floor	Sqm	122.96	3-Jul-21	4-Jul-21	1												
Providing White Sal Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembled including making plaster grooves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, H.O.M of machineries complete as per specifications. Second and Third Floor	Cum	0.76	4-Jul-21	5-Jul-21	1												
Providing and fixing flush door shutter made out of solid core black board type, well seasoned chemically treated hard wood battens and internal frame with minimum 45 mm wide wooden frame all round door shutters covered with cross bonded wooden sheets (core veneer) hot pressed and fastened on both sides of the door using liquid phenol formaldehyde resin as per IS specification 2202 (Part-I) 1991. From manufacturer (Factory) complete as per specification. Second Floor and Third Floor	Sqm	22.68	5-Jul-21	6-Jul-21	1												

AE / JEP) RRN
 AE (P)
 R.R. Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Providing and fixing 65mmx30mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM), U.V.-stabilized isophthalic Gelcoat and isophthalic resin. The thickness of the GRP skin shall not be less than 2.0 mm. The doorframe consists of four segments, which are provided with plug-in socket arrangement in situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement of 6 locations for high screw holding capacity for fixing.	Sqm	34.80	6-Jul-21	7-Jul-21	1												
122 Providing and fixing 65mmx30mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM), U.V.-stabilized isophthalic Gelcoat and isophthalic resin. The thickness of the GRP skin shall not be less than 2.0 mm. The doorframe consists of four segments, which are provided with plug-in socket arrangement in situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement of 6 locations for high screw holding capacity for fixing.	Sqm	34.80	7-Jul-21	8-Jul-21	1												
123 Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 32mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V.-stabilized isophthalic Gelcoat and on layer of 45 gsm E-Glass Chopped strand Mat (CSM), impregnated with orthophthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 29mm thickness and a density of 20 Kg/m ³ shall be used as core material. Wooden reinforcements made of	Sqm	12.60	8-Jul-21	9-Jul-21	1												
124 Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 32mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V.-stabilized isophthalic Gelcoat and on layer of 45 gsm E-Glass Chopped strand Mat (CSM), impregnated with orthophthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 29mm thickness and a density of 20 Kg/m ³ shall be used as core material. Wooden reinforcements made of	Sqm	12.60	9-Jul-21	10-Jul-21	1												
125 Providing and fixing in position in cement concrete 136 steel glazed windows and ventilators side hung/top hung 2/3 openable 1/3 fixed as per approved drawings using 7 angles of 25x33x3mm, weighing 1.419 kg/m both for outer and inner frames and central mullion section of size 25x46x3mm, weighing 2.28kg/m all duty providing 1 section 19x19x3mm weighing 0.839 kg/m for glazing of windows, not more than 34 cms. c to c including providing and fixing 4mm. thick seeded glass with teakwood beading of required size, all	Sqm	26.10	10-Jul-21	11-Jul-21	1												

AE/ JE (P) PRRN

A.E.E (P)
R.R. Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Providing and fixing in position in concrete 13.6 steel glazed windows and ventilators side hung/top hung 2/3 openable 1/3 fixed as per approved drawings using 2 angles of 25x3x3mm, weighing 1.419 kg/m both for outer and inner frames and central mullion section of size 25x46x3mm, weighing 2.28kg/m all duly providing 1 section 19x19x3mm weighing 0.839 kg/m for glazing of windows, not more than 34 cms. c to c including providing and fixing 4mm. thick reeded glass with teakwood beading of required size, all	Sqm	19.44	11-Jul-21	12-Jul-21	1												
KSRB 7.11 : Providing and fixing in position Aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 13mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m; shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg/m; shutter side outer 40mm x 18mm, wall thickness 1.25mm, weight 0.417 kg/m; shutter interlock section	Sqm	108.00	12-Jul-21	13-Jul-21	1												
KSRB 7.11 : Providing and fixing in position Aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 13mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m; shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg/m; shutter side outer 40mm x 18mm, wall thickness 1.25mm, weight 0.417 kg/m; shutter interlock section	Sqm	108.00	13-Jul-21	14-Jul-21	1												
Providing and fixing in position Aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m; shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg/m; shutter side outer 40mm x 18mm, wall thickness 1.25mm, weight 0.417 kg/m; shutter interlock section 40mmx26.7mm wall thickness	Sqm	2.25	14-Jul-21	15-Jul-21	1												
Providing and fixing M.S. grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and H.O.M. of machinery complete as per specifications. Specification No. KRS 7.12 ((Considered 18 Kg/sqm) All floors	Kgs	5238.00	15-Jul-21	16-Jul-21	1												
Above 125%	Kgs	1776.24	16-Jul-21	17-Jul-21	1												

AE / JE (P) RRN

A.E.E (P)
R.R. Nagar

Assignment	Unit	Bq Only	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
132 KSBB 7.1 : Providing and fixing in position collapsible steel shutters with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonal 20mmx5mm size, with top and bottom rails of 1 iron, sections of 40x40x6 mm with 38mm dia steel pulleys complete with bolt and nuts, locking arrangements, stoppers, handles on both sides with 7.5cms openings at 10 cms. c to c applying a priming coat of red lead paint, cost of materials, labour, HQM of machinery complete as per specifications.	Sqm	0.00	17-Jul-21	18-Jul-21	1												
133 Providing and fixing in position collapsible steel shutters with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonal 20mmx5mm size, with top and bottom rails of 1 iron sections of 40x40x6 mm with 38mm dia steel pulleys complete with bolt and nuts, locking arrangements, stoppers, handles on both sides with 7.5cms openings at 10 cms. c to c applying a priming coat of red lead paint, cost of materials, labour, HQM of machinery complete as per specifications. - First	Sqm	0.00	18-Jul-21	19-Jul-21	1												
134 Providing and fixing in position collapsible steel shutters with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonal 20mmx5mm size, with top and bottom rails of 1 iron sections of 40x40x6 mm with 38mm dia steel pulleys complete with bolt and nuts, locking arrangements, stoppers, handles on both sides with 7.5cms openings at 10 cms. c to c applying a priming coat of red lead paint, cost of materials, labour, HQM of machinery complete as per specifications. Specification No. KBS 7.7	Sqm	0.00	20-Jul-21	21-Jul-21	1												
135 Providing and fixing in position collapsible steel shutters with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonal 20mmx5mm size, with top and bottom rails of 1 iron sections of 40x40x6 mm with 38mm dia steel pulleys complete with bolt and nuts, locking arrangements, stoppers, handles on both sides with 7.5cms openings at 10 cms. c to c applying a priming coat of red lead paint, cost of materials, labour, HQM of machinery complete as per specifications. - Terrace floor	Sqm	0.00	21-Jul-21	22-Jul-21	1												

AE / JE (P) RRN

A.E.E.(P)
R.R. Nagar

Assignment	Unit	Boq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Providing and fixing pull and push type rolling shutters of approved make out of 18 gauge, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with high tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos.	Sqm	288.92	22-Jul-21	23-Jul-21	1												
Providing and fixing pull and push type rolling shutters of approved make out of 18 gauge, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with high tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos.	Sqm	508.93	23-Jul-21	24-Jul-21	1												
137 Providing and fixing Stainless steel 304 Grade for staircase railing, Balconys Ramps with hand rails 50mm dia 16 gauge hollow pipe welded to vertical hollow 50mm dia pipe of 16 gauge, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, H.O.M of machineries.	Sqm	0.00	24-Jul-21	25-Jul-21	1												
138 Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. Second Floor	Sqm	6.00	25-Jul-21	26-Jul-21	1												
139 Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. Third Floor	Sqm	5.00	26-Jul-21	27-Jul-21	1												
140																	

AF / JE (P) TRN
 A.E.E (P)
 R.R. Nagar

Assignment	Unit	Bq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Supplying and wiring adopting loop system in existing PVC Conduit / casing using 1100V grade, copper conductor flexible multistrand FRLS PVC insulated, 2x1.5sqmm cable conforming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block complete for each outlet point using class A Materials a) Short point upto 3.0M from tapping point to outlet via switch box	Each	0.00	27-Jul-21	28-Jul-21	1												
Supplying and wiring adopting loop system in existing PVC Conduit / casing using 1100V grade, copper conductor flexible multistrand FRLS PVC insulated, 2x1.5sqmm cable conforming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block complete for each outlet point using class A Materials b) Medium point above 3.0M upto 6.0M from tapping point to outlet via switch box	Each	96.00	28-Jul-21	29-Jul-21	1												
Supplying and wiring adopting loop system in existing PVC Conduit / casing using 1100V grade, copper conductor flexible multistrand FRLS PVC insulated, 2x1.5sqmm cable conforming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block complete for each outlet point using class A Materials c) Long point above 6.0M upto 10.0M from tapping point to outlet via switch box	Each	75.00	29-Jul-21	30-Jul-21	1												
Above 125%	Each	1.00	30-Jul-21	31-Jul-21	1												
Supplying and wiring adopting loop system in existing PVC Conduit / casing using 1100V grade, copper conductor flexible multistrand FRLS PVC insulated, 2x1.5sqmm cable conforming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block complete for each outlet point using class A Materials d) Two outlet in a row, above 3.0M upto 6.0M from tapping point to outlet via switch box	Each	0.00	31-Jul-21	1-Aug-21	1												
Supplying and wiring adopting loop system in existing PVC Conduit / casing using 1100V grade, copper conductor flexible multistrand FRLS PVC insulated, 2x1.5sqmm cable conforming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block complete for each outlet point using class A Materials e) Three outlet in a row, above 6.0M upto 10.0M from tapping point to outlet via switch box	Each	0.00	1-Aug-21	2-Aug-21	1												
Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch gears, the box should be heavy flush mounted after the given wiring in Breakdown/Cover all 344y	Each	12.50	2-Aug-21	3-Aug-21	1												

AE / JE (P) RRN

AJEE (P)
R.R. Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in brick/stone/CB6 Way	Each	3.50	3-Aug-21	4-Aug-21	1												
Above 125%	Each	25.00	4-Aug-21	5-Aug-21	1												
Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in brick/stone/CB6 Way	Each	3.00	5-Aug-21	6-Aug-21	1												
Above 125%	Each	62.50	6-Aug-21	7-Aug-21	1												
Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in brick/stone/CB10-12Way	Each	15.50	7-Aug-21	8-Aug-21	1												
Above 125%	Each	37.50	8-Aug-21	9-Aug-21	1												
Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. a) 3Module	Each	26.50	9-Aug-21	10-Aug-21	1												
Above 125%	Each	12.50	10-Aug-21	11-Aug-21	1												
Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. b) 6 Module	Each	3.50	11-Aug-21	12-Aug-21	1												
Above 125%	Each	75.00	12-Aug-21	13-Aug-21	1												
Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. c) 8 Module	Each	31.00	13-Aug-21	14-Aug-21	1												
Above 125%	Each	62.50	14-Aug-21	15-Aug-21	1												
Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. d) 10Module	Each	15.50	15-Aug-21	16-Aug-21	1												
Above 125%	Each	0.00	16-Aug-21	17-Aug-21	1												
Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. e) 12Module	Each	12.50	17-Aug-21	18-Aug-21	1												
Above 125%	Each	177.50	18-Aug-21	19-Aug-21	1												
Supplying and fixing of modular switch/socket/stepped electronic fan regulator/dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 Group 'A' Material a) 500nos one Way	Each	154.00	19-Aug-21	20-Aug-21	1												
Supplying and fixing of modular switch/socket/stepped electronic fan regulator/dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 Group 'A' Material b) 100nos Two Way	Each	0.00	20-Aug-21	21-Aug-21	1												

AE / JE (P) RRN

A. R. R. Nagar

Assignment	Qty	Boq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Supplying and fixing of modular switch/socket/stepped electronic fan regulator/dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 Group 'A' Material	Each	0.00	21-Aug-21	22-Aug-21	1												
Supplying and fixing of modular switch/socket/stepped electronic fan regulator/dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 Group 'A' Material	Each	137.50	22-Aug-21	23-Aug-21	1												
d) Stepped fan Regulator Above 125%.	Each	68.50	23-Aug-21	24-Aug-21	1												
Supplying and fixing of modular switch/socket/stepped electronic fan regulator/dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 Group 'A' Material	Each	16.00	24-Aug-21	25-Aug-21	1												
e) 16amps one way switch	Each	0.00	25-Aug-21	26-Aug-21	1												
Supplying and fixing of modular switch/socket/stepped electronic fan regulator/dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 Group 'A' Material	Each	16.00	26-Aug-21	27-Aug-21	1												
Supplying and fixing of modular switch/socket/stepped electronic fan regulator/dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 Group 'A' Material	Each	0.00	27-Aug-21	28-Aug-21	1												
Supplying and fixing of modular switch/socket/stepped electronic fan regulator/dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 Group 'A' Material	Each	0.00	28-Aug-21	29-Aug-21	1												
Supplying following size heavy gauge PVC conduit pipe and following thick conforming to IS 2509 with suitable size bends, Metal/PVC/Junction boxes, adhesive paste etc. and running before concreting the slab. The conduit should be tied to the reinforcement rods by using bonding wires and unsued ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary a) 19mm dia 2mm thick	Each	2500.00	29-Aug-21	30-Aug-21	1												
Supplying following size heavy gauge PVC conduit pipe and following thick conforming to IS 2509 with suitable size bends, Metal/PVC/Junction boxes, adhesive paste etc. and running before concreting the slab. The conduit should be tied to the reinforcement rods by using bonding wires and unsued ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary b) 25mm dia 2mm thick	Each	1160.00	30-Aug-21	31-Aug-21	1												
Above 125%.	Each	1250.00	31-Aug-21	1-Sep-21	1												
Above 125%.	Each	235.00	1-Sep-21	2-Sep-21	1												

AE / JE R.R.N
A.E.E (P)
R.R. Nagar

Assignment	Unit	Boq Qnty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Supplying, fixing and wiring Earth leakage Miniature Circuit Breaker (ELIMCB) 240/450V upto 300mA sensitivity on existing wood/panel board 32-40 Amper 4 pole	Rmtr	0.00	10-Sep-21	11-Sep-21	1												
Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, 75 energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required, confirming to IEC 60898 - 5-32A SP MCB	Rmtr	0.00	11-Sep-21	12-Sep-21	1												
Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, 176 energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required, confirming to IEC 60898 S-32AMPS DB MCB	Rmtr	0.00	12-Sep-21	13-Sep-21	1												
Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, 177 energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required, confirming to IEC 60898 S-32AMPS TPN MCB	Rmtr	0.00	13-Sep-21	14-Sep-21	1												
Supplying Part II type fluorescent tube light fitting of 4' - suitable for 28 W fluorescent tube fitting made out of MS sheet and stove enamelled with HF	Nos	0.00	14-Sep-21	15-Sep-21	1												
178 Electronic Ballast locking type brass contact holder mounted on double fold typebase fully V wired for use on 230V AC supply including TS fluorescent tube																	
Supplying and fixing PBBC bakelite straight or slant batten holder and wiring with 60W/230 VOLTS/18W CFL lamp	Each	0.00	15-Sep-21	16-Sep-21	1												
Supplying and fixing cast Aluminium round or oblong type bulk head fitting with GI wire guard, glass cover with 15Watts 230V CFL lamp as required	Each	8.00	16-Sep-21	17-Sep-21	1												
Supply of 2'x2' LED recessed luminaire with ...Watts system wattage. Housing shall be with pressure die cast aluminium alloy with corrosion proof resistant polyester power coated. Driver operates with voltage range from 100V to 270V 50/60 Hz with short circuit, overload & mis-wiring protection. Lumen Maintenance of 70% at 50000 Hrs. Injection moulded poly carbonate diffuser for better mechanical stability, light transmission & avoid pot hole effect. Junction temperature shall be < 70 degree Celsius. Driver is on constant	Each	0.00	17-Sep-21	18-Sep-21	1												
Supplying CFL Mirror light fitting with 1x11W CFL lamp, choke, perspex cover and completely wired for use on 230V 50Hz AC Supply.	Each	0.00	18-Sep-21	19-Sep-21	1												
Supplying of 1440rpm heavy duty exhaust fan with bracket blades suitable for operate on 230V 50Hz, AC Supply complete 17' sweep	Each	0.00	19-Sep-21	20-Sep-21	1												

AEI JEP RRN

AEI.E (P)
R.R. Nagar

Assignment	Unit	Boq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Supplying capacitor type 48" sweep																	
Supplying fan complete with down rod																	
Supplying shackles, canopies etc., for																	
operation on 230 volts, 50 cycles, single	Each	0.00	20-Sep-21	21-Sep-21	1												
phase AC supply conforming to ISS-374-																	
1979 and with double ball bearing																	
system, Economy Model																	
Supplying wall mounting fan suitable to																	
S operate at single phase 230V AC	Each	0.00	21-Sep-21	22-Sep-21	1												
Supply 400mm sweep																	
Supply all types and all capacities																	
fluorescent / false ceiling/spotlight/																	
CFL fittings indoor on the wall/																	
ceiling/rafters / girders using 23/0.0076"	Each	0.00	22-Sep-21	23-Sep-21	1												
twin twisted RVC insulated wires,																	
required nos of round blocks and clamps																	
(if required)																	
Supplying a/c ceiling/rafters/girders																	
Fixing a ceiling/Wall mounting fan of all																	
capacities and all types to the existing S																	
hook together with supplying and fixing																	
a 5 amperes ceiling rose, necessary	Each	95.00	23-Sep-21	24-Sep-21	1												
length of 23 / 0.0076 inch PVC insulated																	
twin twisted copper wire and wiring																	
completely.																	
Above 125%	Each	141.00	24-Sep-21	25-Sep-21	1												
Fixing charges of post top/Gate/Garden																	
fittings/ LED on the existing C/ GI or any	Each	0.00	25-Sep-21	26-Sep-21	1												
other pipe using required size of																	
reducer, wiring using suitable wires etc.,																	
complete.																	
Supplying and drawing PVC Flexible one	Rmtr	0.00	26-Sep-21	27-Sep-21	1												
pair telephone unarmoured tinned																	
copper cable - 3 Pair																	
Supplying and drawing PVC Insulated	Rmtr	0.00	27-Sep-21	28-Sep-21	1												
Gas injected physical foam jelly Roaded																	
co-Axial TV Cable RG-6	Rmtr	0.00	28-Sep-21	29-Sep-21	1												
Supplying & Drawing UTP- CAT 6E-LAN																	
Cable Group - A																	
Supplying & fixing of network switches	Each	0.00	29-Sep-21	30-Sep-21	1												
24 Port Gigabyte (Manageable)																	
Design Supplying , erecting testing and																	
commissioning of 13 passenger /																	
hospital lift with speed of 1.0Mtr per																	
second variable voltage, variable																	
frequency drive, with or without																	
machine room for the available well size,																	
operating at 415V Three phase 50 cycles	Each	0.00	30-Sep-21	1-Oct-21	1												
AC Supply powder coated or stainless																	
steel car entrance door enclosures with																	
flooring car illumination emergency																	
light intercom and fan as desired by the																	
user, central opening / side opening																	
door with or without attendant																	
operation, 7 segment display kids																	
Supplying erection, testing and																	
commissioning of 3Way 11KV Load																	
Break switch with connected	Each	0.00	1-Oct-21	2-Oct-21	1												
accessories, hardware etc., suitable for																	
outdoor type complete as per IS																	
standard technical specification. LBS																	
should be approved by BESSCOM.																	
Supplying erection, testing and																	
commissioning of Load Break switch																	
with 4 wire (with neutral) metering	Each	0.00	2-Oct-21	3-Oct-21	1												
cubicle and connected accessories,																	
hardware etc., suitable for outdoor																	
type complete as per IS standard																	
technical specification. LBS should be																	
approved by BESSCOM.																	

AE / JE (P) RRN
A.E.E (P)
R.R. Nagar

Assignment	Unit	Boq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
24	Supplying and mounting MS box made out... SWG suitable for wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete 14SWG	Sq Cm	0.00	11-Oct-21	12-Oct-21	1											
205	Supplying and fixing hylum brand hand plastic sheet 3mm thick with necessary nitches for fixing switches, regulators etc. and fixing on existing wood or metal box using N.F. screws.	Sq Cm	0.00	12-Oct-21	13-Oct-21	1											
206	Main Panel -Annexure-B ,Incoming Supplying of On load change over switches 4poles, AC- 23A duty, 415V, 50Hz, AC supply, 400Amps	Each	0.00	13-Oct-21	14-Oct-21	1											
207	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. 320-400Amps 4Pole 50kA	Each	0.00	14-Oct-21	15-Oct-21	1											
208	Supplying, fixing and wiring earth leakage relay with core balanced current transformer suitable for single phase 50 Hz AC with latest microcontroller based, digital readout of percentage leakage current, delay/auto/manual reset facility suitable to mount on DIN rail/ flush mounting on panel board.	Each	0.00	15-Oct-21	16-Oct-21	1											
209	Supplying of multi function digital Meter with three line back light LCD type display of voltage, Current, frequency, Power, power factor, KVA, KWH, KVAR suitable for 3 phase, 4 wire LT network with IP 54 degree of protection and completely wired as required with communication port and class 0.5s accuracy.	Each	0.00	16-Oct-21	17-Oct-21	1											
210	Supplying, fixing and wiring 50/5 to 400/5 Amps 5VA burden Current Transformer, Class 0.5 accuracy with tape wound	Each	0.00	17-Oct-21	18-Oct-21	1											
211	Supplying, fixing of LED type panel board indicating lamp with required colour suitable for 220VAC 50HZ 12/24V DC.	Each	0.00	18-Oct-21	19-Oct-21	1											
212	Supplying 400 amps rated 3phase with neutral bus bar using requiemed capacity electrolyticaluminium strips covered with heat shrinkable couloured PVC sleeve, mounted on phenolic/FRP/DMC insulator whcih are mounted on powder coated 40x6mm M.S flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete. 400Amps 4x50x10mm Alluminium Strips	Rmtr	0.00	19-Oct-21	20-Oct-21	1											
213	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. 125Amps 4Pole 25kA	Each	0.00	20-Oct-21	21-Oct-21	1											

AE / JE (P) RRN A.E.E (P)
R.R. Nagar

Assignment	Unit	Bq Qnty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Supplying and fixing miniature circuit breakers on existing MCB distribution board using necessary fixing materials and C type curve, indicator ON/OFF, etc. with short circuit breaking capacity of 10k and complete wiring as required. 63A 1PN MCB	Each	0.00	21-Oct-21	22-Oct-21	1												
Supplying, fixing and wiring heavy duty low voltage capacitors conforming to IS 1834, 3 phase, 400/440 volts grade, for power factor improvement of rotating machinery. Cost per KVAR.	RVA	0.00	22-Oct-21	23-Oct-21	1												
Supplying and fixing angle iron frame work fabricated out of M.S. angle iron, 5 and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint.	Rmttr	0.00	23-Oct-21	24-Oct-21	1												
217 Fabricating, supplying and mounting MS box made out ... SWG suitable for floor/wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover/equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete. 14SWG	Sq Cm	0.00	24-Oct-21	25-Oct-21	1												
218 Supplying and fixing hylium brand hand plastic sheet 3mm thick with necessary notches for fixing switches, regulators etc. and fixing on existing wood or metal box using N.F. screws.	Sq Cm	0.00	25-Oct-21	26-Oct-21	1												
219 LIFT Panel, Anneaux-E, Incoming, Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. 63Amps 4Pole 25kA	Each	0.00	26-Oct-21	27-Oct-21	1												
220 Supplying, fixing and wiring 3 Phase Digital Ammeter/Voltmeter	Each	0.00	27-Oct-21	28-Oct-21	1												
221 Supplying, fixing and wiring rotary selector switch suitable for ammeter	Each	0.00	28-Oct-21	29-Oct-21	1												
222 Supplying, fixing and wiring rotary selector switch suitable for voltmeter	Each	0.00	29-Oct-21	30-Oct-21	1												
223 Supplying, fixing and wiring 50/5 to 400/5 Amps 5VA burden Current Transformer. Class 0.5 accuracy with tape wound	Each	0.00	30-Oct-21	31-Oct-21	1												
224 Supplying, fixing of LED type panel board indicating lamp with required colour suitable for 220VAC 50HZ 12/24V DC.	Each	0.00	31-Oct-21	1-Nov-21	1												
225 Supplying 100 amps rated 3phase with neutral bus bar using electrolytic/aluminium strips covered with heat shrinkable coloured PVC sleeve, mounted on phenolic/FRP/DMC insulator which are mounted on powder coated 40x60mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete. 100Amps 40x60mm Aluminium Strips	Rmttr	0.00	1-Nov-21	3-Nov-21	1												

2
AE / JE (P) RRN

AE: E (P)
R.R. Nac

Assignment	Unit	Bq Qnty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Outgoings:-Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required. S-32A SP MCB	Each	0.00	3-Nov-21	5-Nov-21	2												
Outgoings:-Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required. S-32A DP MCB	Each	0.00	5-Nov-21	7-Nov-21	2												
Outgoings:-Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required. 40-63A TPN MCB	Each	0.00	7-Nov-21	9-Nov-21	2												
Supplying and fixing angle iron frame work fabricated out of M.S. angle iron, and M.S. flat - with bolts, washers etc., and painted with 2 coats of red oxide paint. 40x40x6mm	Rmttr	0.00	9-Nov-21	11-Nov-21	2												
Fabricating supplying and mounting MS box made out... SWG suitable for floor/wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete 14SWG	Sq Cm	0.00	11-Nov-21	13-Nov-21	2												
Supplying and fixing hyburn brand hand plastic sheet 3mm thick with necessary niches for fixing switches, regulators etc. and fixing on existing wood or metal box using N.F. screws.	Sq Cm	0.00	13-Nov-21	15-Nov-21	2												
Chemical earthing for grounding, conduits, IC cutouts & other equipments on the meter board by using copper bonded / SS rod with earth enhancing beakfill compound which is noncorrosive thermally conductive, potential to permissibel limits, superior fault conduction capacity, non toxic, weather resistance & capable of achieving Ohmic value less than one Ohm. Using 10ft copper bonded rod with backfill compound	Each	0.00	15-Nov-21	17-Nov-21	2												
Supplying and running of GI/copper strips for grounding connections, using necessary fixing materials as required. GI Strip 25x3mm	Rmttr	0.00	17-Nov-21	19-Nov-21	2												
Supplying and running of GI/copper strips for grounding connections, using necessary fixing materials as required. GI Strip 25x3mm	Rmttr	0.00	19-Nov-21	21-Nov-21	2												
Supplying and running of GI/copper strips for grounding connections, using necessary fixing materials as required. Copper Strip 25x3mm	Rmttr	0.00	21-Nov-21	23-Nov-21	2												
Supplying and running of GI/copper strips for grounding connections, using necessary fixing materials as required. Copper Strip 25x3mm	Rmttr	0.00	23-Nov-21	25-Nov-21	2												

AEI JE (P) RRN R.R. Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Supply of 11 KV UG cable having aluminium conductor PVC insulated, galvanized, steel wire/steel armoured cable with PVC outer sheathing 1.1 KV class Class 'A' PVC	Rmtr	0.00	25-Nov-21	27-Nov-21	2												
Supply of 11 KV UG cable having aluminium conductor PVC insulated, galvanized, steel wire/steel armoured cable with PVC outer sheathing 1.1 KV class Class 'A' PVC	Rmtr	0.00	27-Nov-21	29-Nov-21	2												
Labour charges for laying of 1.1 KV class UG cable when supplied agency in existing trench GI pipe / stoneware pipe / on wall / on pole as required. In existing trench/duct 6sqmm to 16sqmm	Rmtr	0.00	29-Nov-21	1-Dec-21	2												
Labour charges for laying of 1.1 KV class UG cable when supplied agency in existing trench GI pipe / stoneware pipe / on wall / on pole as required. In trench/duct 25sqmm to 75sqmm	Rmtr	0.00	1-Dec-21	3-Dec-21	2												
Labour charges for laying of 1.1 KV class UG cable when supplied agency in existing trench GI pipe / stoneware pipe / on wall / on pole as required. On well/structure 6sqmm to 16sqmm	Rmtr	0.00	3-Dec-21	5-Dec-21	2												
Labour charges for laying of 1.1 KV class UG cable when supplied agency in existing trench GI pipe / stoneware pipe / on wall / on pole as required. On well/structure 16sqmm to 26sqmm	Rmtr	0.00	5-Dec-21	7-Dec-21	2												
Digging of trench of 0.6m deep x 0.50 m wide refilling the trench to the required ground level and consolidating etc., complete i.e. per Civil SA KSA 1-2, P-7 in soil (ordinary)	Rmtr	0.00	7-Dec-21	9-Dec-21	2												
Providing and filling sand in excavated trench to cover already laid UG cable to a depth of 150mm around the cable.	Rmtr	0.00	9-Dec-21	11-Dec-21	2												
Providing and laying in position 100mm dia stone ware pipe in existing trench.	Rmtr	0.00	11-Dec-21	13-Dec-21	2												
Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/structure crossing with necessary clamping arrangements for UG cable of 1.1 KV class.	Rmtr	0.00	13-Dec-21	15-Dec-21	2												
Supplying and fixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) 75 mm dia	Each	0.00	15-Dec-21	17-Dec-21	2												
Supplying and fixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) 100mm dia	Each	0.00	17-Dec-21	19-Dec-21	2												
Supplying, tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes 16sqmm Long Barrel	Each	0.00	19-Dec-21	21-Dec-21	2												
Supplying, tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes 25sqmm Long Barrel	Each	0.00	21-Dec-21	23-Dec-21													
Supplying, tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes 35sqmm Long Barrel	Each	0.00	23-Dec-21	25-Dec-21	2												
Supplying, tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes 50sqmm Long Barrel	Each	0.00	25-Dec-21	27-Dec-21	2												

AE / JE (P) R.R.N
A.E.E (P)
R.R. Nagar

Assignment	Unit	Req Qty	Start Date	End Date	No. of Working Days	
254	Providing and fixing M.S. rectangular iron made out of 2 equal angles of 63x63mm welded together and fixed with 2 NOS 16mm dia M.S. bolts each of length 250mm. Providing cost of all materials cutting, welding, scaffolding wherever necessary, labour and as per the directions of the Engineer-in-charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete)	Qty	0.00	27-Dec-21	29-Dec-21	2
255	Providing chain link fencing 50mm size of 8 gauge properly stretched between rectangular poles and fixed with suitable bolts & nuts. The free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint	Sqm	0.00	29-Dec-21	31-Dec-21	2
256	Providing and fixing white vitreous china clay, water closet (European type) pedestal type, P-trap) with black solid plastic seat and lid, C.P. brass hinges, rubber buffers, 10 litre low level, P.V.C. flushing cistern (all are approved make) with fittings, C.I. / M.S. brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials	Nos	8.00	31-Dec-21	2-Jan-22	2
257	Providing and fixing white vitreous china clay, water closet Orissa pattern of size 580 x 440mm with integral type footrests, 100mm S or P trap, (approved make) cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.	Nos	8.00	2-Jan-22	4-Jan-22	2
258	Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P. brass pillar taps with C.I. / M.S. brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.	Nos	16.00	4-Jan-22	6-Jan-22	2
259	Providing and fixing white vitreous china clay, flat back or half stall urinal basin of size 580x380x350mm in the range of two with 7.5 litres P.V.C. automatic flushing cistern, C.I. / M.S. brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps, C.I. trap with outlet grating and other couplings in C.P. brass painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.	Each	8.00	6-Jan-22	8-Jan-22	2

Feb-19

Mar-19

Apr-19

May-19

Jun-19

Jul-19

Aug-19

Sep-19

Oct-19

Oct-19

Nov-19

Dec-19

AE / JE (P) RRN

AE (P) R.R. Nagar

Assignment	Unit	Boq Qty	Start Date	End Date	No. of Working Days	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Oct-19	Nov-19	Dec-19
Providing and fixing CP brass towel rail approx length, 20mm dia with CP brass fixed to wooden cleats with CP brass screws including cost of Unit materials labour complete as per specifications. Make: Jaquar, Range: contemporary, Model No-1121	Unit	12.00	8-Jan-22	10-Jan-22	2												
GSB 11:15:1 : Providing and fixing 30x450mm bevelled edge mirror of superior glass with 6mm hard board backing and fixed to wooden cleats with CP screws, washers, including cost of materials, labour complete as per specifications.	Unit	16.00	10-Jan-22	12-Jan-22	2												
Supply, fixing, testing and commissioning of 20 mm CP brass bib cock with wall flange and suitable length extension pipe etc., complete as per specification.	Nos	16.00	12-Jan-22	14-Jan-22	2												
Providing and fixing in position brass stop cock of approved quality 20 mm nominal bore including cost of all materials, labour and HDM of equipments with all leads complete as per specifications, etc., = complete as per specification.	Nos	16.00	14-Jan-22	16-Jan-22	2												
Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Eastern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot). - 10cms x 7.5cms	Nos	32.00	16-Jan-22	18-Jan-22	2												
Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specification.	Cum	0.00	18-Jan-22	19-Jan-22	1												
Providing & fixing Chlorinated Poly Vinyl Chloride (CPVC) 20 mm dia pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plan and brass threaded fittings including fixing the pipe with clamp at 1.00m spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and cost of cutting chases and making good the same including testing of joints complete. (concealed work including cutting chases and good the walls etc.)	Rmtr	150.00	19-Jan-22	20-Jan-22	1												
Providing and fixing chlorinated poly vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plan and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete. (External work) 20mm dia	Rmtr	78.00	20-Jan-22	21-Jan-22	1												

AEI JE (P)RRN
R.R. Nagar

Assignment	Unit	Bog Qty	Start Date	End Date	No. of Working Days
Providing and fixing to wall, ceiling and floor ungalvanized PVC pipes 10.00 kg/14.2m working pressure chemp plant					
Water or equivalent make with pipe fittings, wall clip, making good the wall, ceiling and floor, including cost of all materials, with 110mm outer dia 110 mm dia for sewer line		93.00	30-Jan-22	31-Jan-22	1
Providing and fixing to wall, ceiling and floor ungalvanized PVC pipes 10.00 kg/14.2m working pressure chemp plant / Water or equivalent make with pipe fittings, wall clip, making good the wall, ceiling and floor, including cost of all materials, with 110mm outer dia 110 mm Dia		0.00	31-Jan-22	1-Feb-22	1
Constructing brick masonry inspection chamber 600 x 600mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, CI cover with frame (light duty) 600 x 600mm IC for Sewage		5.00	1-Feb-22	2-Feb-22	1

B. E. G. S. S. S.
 Asst Engineer
 RR Nagar Division (Project)
 B. B. M. P.

B. E. G. S. S. S.
 Asst Eng Engineer
 RR Nagar Division (Project)
 B. B. M. P.

Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19